

**20% COMPONENT OF THE IRA UTILIZATION  
FOR THE THIRD QUARTER, CY 2019**

Province, City or Municipality: **MIAGAO**

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
<b>I. Social Development</b>								
<b>1. Health</b>								
1.1 Construction/Improvement of RHU I, RHU II BHS and Half-Way Home	Miagao, Iloilo	2,000,000.00	August 2, 2019		0.00%			<i>with Rationale and POW</i>
<b>2. Purchase/Construction and Improvement of Government Facilities-Social Development</b>								
2.1 Rehabilitation of Potable Water Supply System at Barangay Baybay Norte	Miagao, Iloilo	100,000.00			0.00%			<i>not implemented</i>
2.2 Assistance to Barangays	Miagao, Iloilo	3,000,000.00	January 30, 2019		73.46%	2,203,694.50		
<b>3. Social Welfare</b>								
3.1 Construction of Multi-Purpose Building (Stock Room-Phase II)	Miagao, Iloilo	300,000.00	June 3, 2019		23.52%	70,550.00		
3.2 Construction of Multi-Purpose Building (Holding Center)	Miagao, Iloilo	500,000.00			0.00%			<i>not implemented</i>

FDP Form 7 - 20% Component of the IRA Utilization

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
<b>II. Economic Development</b>								
<b>1. Agricultural and Fishery Development</b>								
1.1 Construction/Rehabilitation of Irrigation Facilities	Miagao, Iloilo	1,000,000.00	May 20, 2019		63.63%	636,300.00		
<b>2. Purchase, Construction and Improvement of Government Facilities-Economic Development</b>								
2.1 Rehabilitation of Taytay Boni including Old Access Road and Lightings	Miagao, Iloilo	1,000,000.00			0.00%			<i>not implemented</i>
2.2 Construction of Perimeter Fence (Phase II) at Slaughterhouse	Miagao, Iloilo	500,000.00			0.00%			<i>not implemented</i>
2.3 Improvement of Main Market Building	Miagao, Iloilo	300,000.00	July 16, 2019		20.78%	62,350.00		
2.4 Construction of Paid Parking Lots (Widening of Roads Along Legaspi Street)	Miagao, Iloilo	700,000.00			0.00%			<i>not implemented</i>
2.5 Improvement of Wet Market	Miagao, Iloilo	1,000,000.00			0.00%			<i>with POW</i>
2.6 Rehabilitation/Concreting of Bagumbayan Road	Miagao, Iloilo	1,000,000.00			0.00%			<i>with POW</i>

FDP Form 7 - 20% Component of the IRA Utilization

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
2.7 Improvement of Municipal Cemetery	Miagao, Iloilo	500,000.00			0.00%			<i>not implemented</i>
2.8 Rehabilitation/Improvement of Poblacion Roads (Asphalt Overlay)	Miagao, Iloilo	1,000,000.00	January 22, 2019		28.91%	289,100.00		<i>with PR-Php564,000.00</i>
2.9 Purchase of Loader	Miagao, Iloilo	5,000,000.00	August 2, 2019		83.80%	4,190,000.00		
2.10 Construction of Box Culvert <i>a. Banga Box Culvert</i> <i>b. Barangay Dalije (Sitio Camambugan)</i> <i>c. Barangay Igbita</i>	Miagao, Iloilo	1,000,000.00			0.00%			<i>not implemented</i>
2.11 Construction of Diday-Tambong Road	Miagao, Iloilo	1,000,000.00	August 8, 2019		0.00%			<i>with POW</i>
2.12 Construction of Hanging Bridge (Banbanan to Cagbang)	Miagao, Iloilo	1,500,000.00	July 8, 2019		0.00%			<i>with POW</i>
2.13 Establishment of Clinical Laboratory	Miagao, Iloilo	300,000.00			0.00%			<i>not implemented</i>
2.14 Loan Amorization - Market	Miagao, Iloilo	6,500,000.00	March 14, 2019		41.17%	2,676,129.77		
2.15 Assistance to Barangays	Miagao, Iloilo	2,886,640.00	February 4, 2019		53.00%	1,530,000.00		

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
<b>III. Environmental Management</b>								
1.1 Establishment of Marine Protected Areas including Artificial Reefs	Miagao, Iloilo	500,000.00	February 18, 2019		6.00%	30,000.00		
1.2 Purchase of Garbage Truck with Dump	Miagao, Iloilo	2,500,000.00			0.00%			<i>not implemented</i>

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

**JANE N. VALENZUELA**  
Municipal Budget Officer

**MACARIO N. NAPULAN, M.D.**  
Municipal Mayor