

**20% COMPONENT OF THE IRA UTILIZATION  
FOR THE FIRST QUARTER, CY 2020**

Province, City or Municipality: **MIAGAO**

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
<b><i>I. Social Development</i></b>								
<b>1. Purchase/Construction and Improvement of Government Facilities-Social Development</b>								
1. Improvement/Rehabilitation of Multi-Purpose Building (Stock Room)	Miagao, Iloilo	500,000.00			0.00%			<i>not implemented</i>
2. Rehabilitation of Municipal Plaza	Miagao, Iloilo	2,000,000.00			0.00%			<i>not implemented</i>
3. Installation/Rehabilitation of StreetLighting System and Pathway (Plaza, and around the Church and National Highway from Tumagboc Bridge to Sapa Bridge)	Miagao, Iloilo	4,000,000.00			0.00%			<i>with POW</i>
4. Assistance to Barangays								
a. Construction/Rehabilitation of Manpower Development Center (Barangay Plaza)								
a.1 Barangay San Jose	Miagao, Iloilo	100,000.00			0.00%			<i>not implemented</i>
a.2 Barangay Lacadon	Miagao, Iloilo	600,000.00			0.00%			<i>not implemented</i>
a.3 Barangay Caitib	Miagao, Iloilo	200,000.00			0.00%			<i>not implemented</i>
a.4 Barangay Nam-o Norte	Miagao, Iloilo	70,000.00	February 26, 2020		100.00%	70,000.00		
a.5 Barangay San Fernando	Miagao, Iloilo	150,000.00			0.00%			<i>not implemented</i>
b. Installation of Streetlights								
b.1 Barangay Ubos Ilaya	Miagao, Iloilo	60,000.00			0.00%			<i>not implemented</i>

FDP Form 7 - 20% Component of the IRA Utilization

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
c. Construction/Rehabilitation of Multi-Purpose Hall								
c.1 Barangay Buenavista Sur	Miagao, Iloilo	300,000.00			0.00%			<i>not implemented</i>
c.2 Barangay Nam-o Sur	Miagao, Iloilo	250,000.00			0.00%			<i>not implemented</i>
c.3 Barangay Potrido	Miagao, Iloilo	100,000.00			0.00%			<i>not implemented</i>
c.4 Barangay Banbanan	Miagao, Iloilo	200,000.00			0.00%			<i>not implemented</i>
d. Construction/Rehabilitation of Water Supply System								
d.1 Barangay Tan-agan	Miagao, Iloilo	200,000.00	March 2, 2020		100.00%	200,000.00		
d.2 Barangay Tabunacan	Miagao, Iloilo	70,000.00			0.00%			<i>not implemented</i>
d.3 Barangay Dawog	Miagao, Iloilo	500,000.00			0.00%			<i>not implemented</i>
d.4 Barangay Banuyao	Miagao, Iloilo	400,000.00			0.00%			<i>not implemented</i>
d.5 Barangay Igpuro-Bariri	Miagao, Iloilo	70,000.00			0.00%			<i>not implemented</i>
d.6 Barangay Cabunotan	Miagao, Iloilo	500,000.00			0.00%			<i>not implemented</i>
d.7 Barangay Ilog-ilog	Miagao, Iloilo	70,000.00			0.00%			<i>not implemented</i>
d.8 Barangay Cubay	Miagao, Iloilo	70,000.00			0.00%			<i>not implemented</i>
d.9 Barangay Narat-an	Miagao, Iloilo	90,000.00			0.00%			<i>not implemented</i>
<b>2. Social Welfare</b>								
1. Construction of Fence of Multi-Purpose Building (Senior Citizens Center) Phase II	Miagao, Iloilo	200,000.00			0.00%			<i>not implemented</i>
<b>II. Economic Development</b>								
<b>1. Agriculture and Fishery Development</b>								
1.1 Construction/Rehabilitation of Irrigation Facilities	Miagao, Iloilo	500,000.00			0.00%			<i>not implemented</i>
<b>2. Purchase/Construction and Improvement of Government Facilities-Economic Development</b>								
2.1 Construction of Perimeter Fence (Phase III) at	Miagao, Iloilo	1,000,000.00			0.00%			<i>not implemented</i>

Slaughterhouse							
----------------	--	--	--	--	--	--	--

FDP Form 7 - 20% Component of the IRA Utilization

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
2.2 Rehabilitation of Waste Water Treatment Facility (Slaughterhouse)	Miagao, Iloilo	100,000.00			0.00%			<i>not implemented</i>
2.3 Rehabilitation of JRBB Hall (Economic Enterprise)	Miagao, Iloilo	3,181,618.00			0.00%			<i>not implemented</i>
2.4 Concreting of Roads								
a. Igpuro Road	Miagao, Iloilo	1,000,000.00			0.00%			<i>not implemented</i>
b. Naclub Road	Miagao, Iloilo	1,000,000.00			0.00%			<i>not implemented</i>
c. Bangladan Road	Miagao, Iloilo	1,000,000.00			0.00%			<i>not implemented</i>
2.5 Rehabilitation of Sto Tomas Street including Drainage	Miagao, Iloilo	1,500,000.00			0.00%			<i>not implemented</i>
2.6 Loan Amortization	Miagao, Iloilo	6,000,000.00	March 17, 2020		22.00%	1,320,020.51		
2.7 Improvement of Banbanan Trading Post	Miagao, Iloilo	1,000,000.00			0.00%			<i>not implemented</i>
2.8 Improvement of Hablon Weaving Center at Barangay Indag-an	Miagao, Iloilo	2,000,000.00			0.00%			<i>not implemented</i>
2.9 Concreting of Road Going to Hablon Weaving Center	Miagao, Iloilo	1,000,000.00			0.00%			<i>not implemented</i>
2.10 Construction of Pathway from Sitio Narra to Bugsukan Falls	Miagao, Iloilo	200,000.00			0.00%			<i>not implemented</i>

FDP Form 7 - 20% Component of the IRA Utilization

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
2.11 Assistance to Barangays								
a. Construction of Hanging Bridge								
a.1 Barangay Igpajo	Miagao, Iloilo	70,000.00			0.00%			<i>not implemented</i>
a.2 Barangay Calagtangan	Miagao, Iloilo	500,000.00			0.00%			<i>not implemented</i>
a.3 Barangay Igbita	Miagao, Iloilo	200,000.00			0.00%			<i>not implemented</i>
b. Construction/Concreting of Roads								
b.1 Barangay Pungtod Naulid	Miagao, Iloilo	300,000.00			0.00%			<i>not implemented</i>
b.2 Barangay Bugtong Lumangan	Miagao, Iloilo	500,000.00			0.00%			<i>not implemented</i>
b.3 Barangay Guibongan	Miagao, Iloilo	70,000.00			0.00%			<i>not implemented</i>
b.4 Barangay Cagbang	Miagao, Iloilo	70,000.00			0.00%			<i>not implemented</i>
b.5 Barangay Dalije	Miagao, Iloilo	300,000.00			0.00%			<i>not implemented</i>
b.6 Barangay Diday	Miagao, Iloilo	300,000.00			0.00%			<i>not implemented</i>
b.7 Barangay Damilisan	Miagao, Iloilo	250,000.00			0.00%			<i>not implemented</i>
b.8 Barangay Tugura-ao Dumping Site	Miagao, Iloilo	300,000.00			0.00%			<i>not implemented</i>
c. Construction of Box Culvert								
c.1 Barangay Frantilla	Miagao, Iloilo	140,000.00			0.00%			<i>not implemented</i>
<b>III. Environmental Management</b>								
1. Construction of Sanitary Landfill	Miagao, Iloilo	3,000,000.00			0.00%			<i>not implemented</i>
2. Completion of MRF Building	Miagao, Iloilo	500,000.00			0.00%			<i>not implemented</i>
3. Construction of Multi-Purpose Building at MRF Area	Miagao, Iloilo	500,000.00			0.00%			<i>not implemented</i>

--	--	--	--	--	--	--	--	--

FDP Form 7 - 20% Component of the IRA Utilization

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
4. Assistance to Barangays								
a. Construction of Canal/Drainage System								
a.1 Barangay Tacas	Miagao, Iloilo	500,000.00			0.00%			<i>not implemented</i>
a.2 Barangay Bolho	Miagao, Iloilo	200,000.00			0.00%			<i>not implemented</i>
b. Construction of Riverwall Protection								
b.1 Barangay Naulid	Miagao, Iloilo	300,000.00			0.00%			<i>not implemented</i>

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

**JANE N. VALENZUELA (Sgd.)**  
Municipal Budget Officer

**MACARIO N. NAPULAN, M.D. (Sgd.)**  
Municipal Mayor