

CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECT, PROGRAMS, or ACTIVITIES
FOR THE 2nd QUARTER 2019

Province, City or Municipality: Miagao

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if Any	Remarks
					% of Completion	Total Cost Incurred to Date		
BUB Construction of Evacuation Center (with 2nd tranche)	Miagao, Iloilo	2,500,000.00	January 2016	December 2018	99.39%	2,484,781.50		
BUB Integrated Community Food Production (ICFP) Project	Miagao, Iloilo	2,100,000.00	December 2015	December 2016	52.43%	1,101,088.77		
CHT Mobilization and Operation Fund	Miagao, Iloilo	1,287,966.40	January 2015	December 2016	97.99%	1,262,138.25		
Construction of Day Care Center-Brgy. Ubos Ilaya	Brgy. Ubos Ilaya, Miagao, Iloilo	150,000.00	January 2015	December 2015	94%	140,382.70		
Construction of Multi-Purpose Building Senior Citizen	Miagao, Iloilo	249,650.00	January 2015	December 2015	98.47%	245,821.60		
Construction of Oyungan Tacas Diversion Dam	Brgy. Oyungan, Miagao, Iloilo	2,700,000.00	October 2015	December 2018	98.99%	2,672,607.86		
Covered Court Arsenio Napud MHS	Brgy. Baraclayan Miagao, Iloilo	250,000.00	January 2016	December 2016	70.35%	175,868.50		
Multi-Purpose Hall, Brgy. Damilisan, Miagao, Iloilo	Brgy. Damilisan Miagao, Iloilo	200,000.00	September 2015	December 2016	0.00%	-		
National Child Development Center-ECCD Council	Miagao, Iloilo	2,300,000.00	May 2016	December 2016	100.00%	2,300,000.00		
Philhealth Capitation fund DOH 3rd & 4th qtr. 2014 & 2015	Miagao, Iloilo	2,056,375.00	November 2016	December 2017	67.50%	1,388,046.65		
Training on Fish Sanctuary Mat. & Inst'l.	Miagao, Iloilo	300,000.00	October 2015	December 2016	76.57%	229,714.50		
Establishment of MRF & Purchase of Bio Shredder	Miagao, Iloilo	475,000.00	December 2016	December 2017	98.59%	468,316.50		
Water Sanitation and Hygiene Services for MLGP	Miagao, Iloilo	100,000.00	November 2016	December 2017	95.26%	95,260.00		
Repair of School Bldg. of Miagao West Central Elem. School	Miagao, Iloilo	450,000.00	November 2016	December 2017	99.98%	449,893.00		
Repair of School Bldg. of San Jose National High School	Miagao, Iloilo	112,680.00	November 2016	December 2017	95.51%	107,618.00		

Construction/Concreting of Barangay Road (Brgy. Naclub- Brgy. Tig-apog-apog, Brgy. Olango- Brgy. Alimodias, Brgy. Bacolod- Brgy. Dalije & Brgy. Banga- Brgy. Tiglawa	Miagao, Iloilo	15,000,000.00	December 2016	December 2018	100.00%	15,000,000.00		
Brgy. Food Terminal (Brgy. Dawog, Igbugo, Igdalaquit & La Consolacion)	Miagao, Iloilo	830,800.00	January 2017	December 2018	90.74%	753,889.80		
Technology Training on Garlic and Onion Production, Post Harvest and Marketing Training	Miagao, Iloilo	1,169,000.00	January 2017	December 2018	63.02%	736,658.50		
Drainage System & Canalization of Brgy. Calampitao	Miagao, Iloilo	150,000.00	February 2017	December 2017	98.32%	147,485.00		
Core Local access road (Brgy. Oyungan- Brgy. Igcabidio & Brgy. Baybay Norte) ADM	Miagao, Iloilo	16,240,000.00	June 2017	December 2018	69.96%	11,362,304.66		
F/A Rehabilitation of Mun. Disposal Site	Miagao, Iloilo	100,000.00	August 2017	December 2019	70.37%	70,370.00		
Purchase of Relocation Site Sitio Pay Hudan	Miagao, Iloilo	300,000.00	Septemebr 2017	December 2018	0.00%			
F/A for Hosting of FCDSA	Miagao, Iloilo	750,000.00	September 2017	December 2017	82.52%	618,930.00		
F/A School Bldg. La Consolacion Elementary School	Brgy. La Consolacion, Miagao, Iloilo	200,000.00	December 2017	December 2018	68.10%	136,209.00		
Livelihood Program to Livelihood Project	Miagao, Iloilo	3,440,000.00	December 2017	December 2018	50.41%	1,734,183.80		
Rehabilitation of School Building Bacuan E/S	Brgy. Bacauan, Miagao, Iloilo	100,000.00	Decemebr 2017	December 2018	99.00%	99,000.00		
F/A for the Construction of Water System La Consolacion E/S	Brgy. La Consolacion, Miagao, Iloilo	300,000.00	February 2018	December 2019	99.91%	299,737.00		
F/A for the Construction of Water System Miagao West Central E/S	Brgy. Tabunacan Miagao, Iloilo	375,000.00	February 2018	December 2019	98.06%	367,722.00		
F/.A for the Construction of Day Care Center Brgy. Tisdalan	Brgy. Tisdalan, Miagao, Iloilo	300,000.00	March 2018	December 201	99.41%	298,235.00		

Local Access Road in Brgy. Bagumbayan- Mat-y Road, Palaca Proper- Sitio Gines & Durog- Baraclayan Road	Miagao, Iloilo	8,900,577.00	April 2018	December 2019	65.99%	5,873,150.79		
Improvement Multi-Purpose Hall Brgy. Toog	Brgy. Toog, Miagao, Iloilo	100,000.00	May 2018	December 2019	98.34%	98,337.00		
Improvement of Municipal Parks & Plaza	Miagao, Iloilo	1,500,000.00	May 2018	December 2019	81.65%	1,224,816.02		
F/A for the Improvement of Brgy. Onop Plaza	Brgy. Onop, Miagao, Iloilo	120,000.00	July 2018	December 2019	96.51%	115,810.00		
Const./Repair of CDC of Brgy. Tisdalan	Brgy. Tisdalan, Miagao, Iloilo	400,000.00	October 2018	December 2019	65.81%	263,255.00		
Const./Repair of CDC of Brgy. San Rafael	Brgy. San Rafael	400,000.00	October 2018	December 2019	70.36%	281,454.00		
Hanging Bridge Brgy. Bariri	Brgy. Bariri, Miagao, Iloilo	250,000.00	October 2018	December 2019	67.10%	167,738.00		
Construction of Seawall Brgy. Mambatad	Brgy. Mambatad, Miagao, Iloilo	300,000.00	October 2018	December 2019	78.47%	235,417.00		
Installation of Solar Light of Brgy. Paroon	Brgy. Paroon, Miagao, Iloilo	200,000.00	December 2018	December 2019	96.75%	193,500.00		
Impv't brgy. Plaza, Brgy. Banbanan	Brgy. Banbanan, Miagao, Iloilo	200,000.00	December 2018	December 2019	0.00%			
Installation of Solar Light of Brgy. Malagyan	Brgy. Paroon, Miagao, Iloilo	200,000.00	December 2018	December 2019	96.75%	193,500.00		
Installation of Solar Light of Brgy. Tigbagacay	Brgy. Tigbagacay, Miagao, Iloilo	200,000.00	December 2018	December 2019	96.75%	193,500.00		
Multi-Purpose Covered Gym Kirayan Elementary School	Brgy. Kirayan, Miagao, Iloilo	1,200,000.00	Janaury 2019	December 2019	0.00%			
Multi-Purpose Teen Center Palaca-Damilisan NHS	Brgy. Tabunacan Miagao, Iloilo	300,000.00	Janaury 2019	December 2019	0.00%			
Hanging Bridge Brgy. Pungtod Naulid	Brgy. Pungtod Naulid, Miagao, Iloilo	200,000.00	Janaury 2019	December 2019	0.00%			
Construction of Multi-Purpose Hall Brgy. Tigbagacay	Brgy. Tigbagacay, Miagao, Iloilo	400,000.00	Janaury 2019	December 2019	0.00%			
Construction of St. Lighting System Brgy. Fundacion	Brgy. Fundacion, Miagao, Iloilo	100,000.00	Janaury 2019	December 2019	82.28%	82,281.00		

Construction of School Bldg. Malagyan Elementary School	Brgy. Malagyan, Miagao, Iloilo	1,000,000.00	Janaury 2019	December 2019	0.00%			
--	-----------------------------------	--------------	--------------	---------------	-------	--	--	--

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

HON. MACARIO N. NAPULAN, M.D.

LCE