

CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECT, PROGRAMS, or ACTIVITIES
FOR THE 2nd QUARTER 2020

Province, City or Municipality: Miagao

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if Any	Remarks
					% of Completion	Total Cost Incurred to Date		
BUB Integrated Community Food Production (ICFP) Project	Miagao, Iloilo	2,100,000.00	December 2015	December 2016	52.43%	1,101,088.77		
CHT Mobilization and Operation Fund	Miagao, Iloilo	1,287,966.40	January 2015	December 2016	97.99%	1,262,138.25		
Multi-Purpose Hall, Brgy. Damilisan, Miagao, Iloilo	Brgy. Damilisan Miagao, Iloilo	200,000.00	September 2015	December 2016	0.00%	-		
Philhealth Capitation fund DOH 3rd & 4th qtr. 2014 & 2015	Miagao, Iloilo	2,056,375.00	November 2016	December 2017	68.80%	1,414,846.65		
Training on Fish Sanctuary Mat. & Inst'l.	Miagao, Iloilo	300,000.00	October 2015	December 2016	76.57%	229,714.50		
Brgy. Food Terminal (Brgy. Dawog, Igbugo, Igdalaquit & La Consolacion)	Miagao, Iloilo	830,800.00	January 2017	December 2018	91.83%	762,889.80		
Technology Training on Garlic and Onion Production, Post Harvest and Marketing Training	Miagao, Iloilo	1,169,000.00	January 2017	December 2018	63.02%	736,658.50		
F/A Rehabilitation of Mun. Disposal Site	Miagao, Iloilo	100,000.00	August 2017	December 2019	70.37%	70,370.00		
Purchase of Relocation Site Sitio Pay Hudan	Miagao, Iloilo	300,000.00	Septemebr 2017	December 2018	0.00%			
Livelihood Program to Livelihood Project	Miagao, Iloilo	3,440,000.00	December 2017	December 2018	92.84%	3,193,705.55		
Construction of Food Terminal/Trading Post	Slaughterhouse Compound, Miagao, Iloilo	900,000.00	January 2019	December 2019	51.75%	465,750.00		
Multi-Purpose Teen Center Palaca-Damilisan NHS	Brgy. Tabunacan Miagao, Iloilo	300,000.00	January 2019	December 2019	0.00%			
Hanging Bridge Brgy. Pungtod Naulid	Brgy. Pungtod Naulid, Miagao, Iloilo	200,000.00	January 2019	December 2019	98.19%	196,373.00		
Construction of Multi-Purpose Hall Brgy. Tigbagacay	Brgy. Tigbagacay, Miagao, Iloilo	400,000.00	January 2019	December 2019	90.27%	361,061.00		
Construction of School Bldg. Malagyan Elementary School	Brgy. Malagyan, Miagao, Iloilo	1,000,000.00	January 2019	December 2019	7.47%	74,700.00		
Upgrading/Rehabilitation/Repair of BHS	Miagao, Iloilo	2,700,000.00	September 2019	December 2020	57.26%	1,546,130.71		
Local Access Road Brgy. Bagumbayan Mat-y Road	Brgy. Bagumbayan & Brgy. Mat-y, Miagao, Iloilo	5,998,000.00	September 2019	December 2020	90.75%	5,443,189.31		
Construction of Multi -Purpose JRBB Hall	Miagao, Iloilo	965,000.00	December 17, 2019	December 2020	3.36%	32,400.00		

CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECT, PROGRAMS, or ACTIVITIES
FOR THE 2nd QUARTER 2020

Province, City or Municipality: Miagao

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if Any	Remarks
					% of Completion	Total Cost Incurred to Date		
Construction of Dike Brgy. Maninila	Brgy. Maninila, Miagao, Iloilo	3,560,000.00	January. 17, 2020	December 2020	0.00%	-		
Construction of River Bank Brgy. Frantilla & Paro-on	Brgy. Frantilla & Brgy. Paro-on, Miagao, Iloilo	3,060,000.00	January. 17, 2020	December 2020	0.00%	-		
Construction of Slope Protection Brgy. Cagbang	Brgy. Cagbang, Miagao, Iloilo	3,780,000.00	January. 17, 2020	December 2020	0.00%	-		
Purchase of Monoblock Chair Liga ng nga Barangay	Miagao, Iloilo	1,210,000.00	February 10, 2020	December 2020	0.00%	-		
Construction of Brgy. Oyungan Senior Cittizen Center	Brgy. Oyungan, Miagao, Iloilo	200,000.00	February 10, 2020	December 2020	0.00%	-		
Concreting of Access Road Brgy. Dingle	Brgy. Dingle, Miagao, Iloilo	1,040,000.00	February 10, 2020	December 2020	0.00%	-		
Construction of Water System Brgy. Sag-on	Brgy. Sag-on, Miagao, Iloilo	1,300,000.00	February 10, 2020	December 2020	0.00%	-		
Construction of Solar Lights Tumagbok- Plaza	Miagao, Iloilo	300,000.00	February 28, 2020	December 2020	0.00%	-		
F/A Various Social Activities(Salakayan 2020	Miagao, Iloilo	300,000.00	March 5, 2020	February 2020	83.67%	251,010.00		
F/A for COVID -19	Miagao, Iloilo	1,000,000.00	March 31, 2020	May 31, 2020	100.00%	1,000,000.00		
Construction of Camp. Monteclaro Multi-Purpose Bldg. Including Pavement	Miagao, Iloilo	4,000,000.00	March 3, 2020	December 2020	0.00%	-		
Construction of Bacolod Elementary School Multipurpose Building including Pavement	Miagao, Iloilo	4,000,000.00	March 3, 2020	December 2020	0.00%	-		
Senior Citizen Social Pension 1st Semester 2020	Miagao, Iloilo	18,480,000.00	April 2020	June 2020	90.23%	16,674,000.00		
Senior Citizen Social Pension 2019	Miagao, Iloilo	3,399,000.00	April 2020	June 2020	99.65%	3,387,000.00		
Additional Financial Assistance for COVID 19	Miagao, Iloilo	6,029,112.00	April 2020	December 2020	69.61%	4,197,000.00		
Social Amelioration Program -AICS	Miagao, Iloilo	70,428,000.00	April 2020	June 2020	99.25%	69,900,000.00		

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

(Sgd.)
MAYLENE T. SERVIDAD
Local Accountant

(Sgd.)
HON. MACARIO N. NAPULAN, M.D.
LCE