

CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECT, PROGRAMS, or ACTIVITIES
FOR THE 3rd QUARTER 2020

Province, City or Municipality: Miagao

| Program or Project | Location | Total Cost | Date Started | Target Completion Date | Project Status | | No. of Extensions, if Any | Remarks |
|---|--|--------------|-------------------|------------------------|-----------------|-----------------------------|---------------------------|---------|
| | | | | | % of Completion | Total Cost Incurred to Date | | |
| BUB Integrated Community Food Production (ICFP) Project | Miagao, Iloilo | 2,100,000.00 | December 2015 | December 2016 | 52.43% | 1,101,088.77 | | |
| CHT Mobilization and Operation Fund | Miagao, Iloilo | 1,287,966.40 | January 2015 | December 2016 | 97.99% | 1,262,138.25 | | |
| Multi-Purpose Hall, Brgy. Damilisan, Miagao, Iloilo | Brgy. Damilisan Miagao, Iloilo | 200,000.00 | September 2015 | December 2016 | 0.00% | - | | |
| Philhealth Capitation fund DOH 3rd & 4th qtr. 2014 & 2015 | Miagao, Iloilo | 2,056,375.00 | November 2016 | December 2017 | 68.80% | 1,414,846.65 | | |
| Training on Fish Sanctuary Mat. & Inst'l. | Miagao, Iloilo | 300,000.00 | October 2015 | December 2016 | 76.57% | 229,714.50 | | |
| Brgy. Food Terminal (Brgy. Dawog, Igbugo, Igdalaquit & La Consolacion) | Miagao, Iloilo | 1,405,870.00 | January 2017 | December 2020 | 64.15% | 901,833.80 | | |
| Technology Training on Garlic and Onion Production, Post Harvest and Marketing Training | Miagao, Iloilo | 1,169,000.00 | January 2017 | December 2018 | 63.02% | 736,658.50 | | |
| F/A Rehabilitation of Mun. Disposal Site | Miagao, Iloilo | 100,000.00 | August 2017 | December 2019 | 70.37% | 70,370.00 | | |
| Purchase of Relocation Site Sitio Pay Hudan | Miagao, Iloilo | 300,000.00 | Septemebr 2017 | December 2018 | 0.00% | | | |
| Livelihood Program to Livelihood Project | Miagao, Iloilo | 3,440,000.00 | December 2017 | December 2018 | 92.84% | 3,193,705.55 | | |
| Construction of Food Terminal/Trading Post | Slaughterhouse Compound, Miagao, Iloilo | 900,000.00 | January 2019 | December 2019 | 62.73% | 564,550.00 | | |
| Multi-Purpose Teen Center Palaca-Damilisan NHS | Brgy. Tabunacan Miagao, Iloilo | 300,000.00 | January 2019 | December 2019 | 0.00% | | | |
| Hanging Bridge Brgy. Pungtod Naulid | Brgy. Pungtod Naulid, Miagao, Iloilo | 200,000.00 | January 2019 | December 2019 | 98.19% | 196,373.00 | | |
| Construction of Multi-Purpose Hall Brgy. Tigbagacay | Brgy. Tigbagacay, Miagao, Iloilo | 400,000.00 | January 2019 | December 2019 | 90.27% | 361,061.00 | | |
| Construction of School Bldg. Malagyan Elementary School | Brgy. Malagyan, Miagao, Iloilo | 1,000,000.00 | January 2019 | December 2019 | 97.45% | 974,480.00 | | |
| Upgrading/Rehabilitation/Repair of BHS | Miagao, Iloilo | 2,700,000.00 | September 2019 | December 2020 | 57.26% | 1,546,130.71 | | |
| Local Access Road Brgy. Bagumbayan Mat-y Road | Brgy. Bagumbayan & Brgy. Mat-y, Miagao, Iloilo | 5,998,000.00 | September 2019 | December 2020 | 90.75% | 5,443,189.31 | | |
| Construction of Multi -Purpose JRBB Hall | Miagao, Iloilo | 965,000.00 | December 17, 2019 | December 2020 | 78.57% | 758,227.00 | | |

CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECT, PROGRAMS, or ACTIVITIES
FOR THE 3rd QUARTER 2020

Province, City or Municipality: Miagao

| Program or Project | Location | Total Cost | Date Started | Target Completion Date | Project Status | | No. of Extensions, if Any | Remarks |
|--|--|---------------|-------------------|------------------------|-----------------|-----------------------------|---------------------------|---------|
| | | | | | % of Completion | Total Cost Incurred to Date | | |
| Construction of Dike Brgy. Maninila | Brgy. Maninila, Miagao, Iloilo | 3,560,000.00 | January. 17, 2020 | December 2020 | 0.00% | - | | |
| Construction of River Bank Brgy. Frantilla & Paro-on | Brgy. Frantilla & Brgy. Paro-on , Miagao, Iloilo | 3,060,000.00 | January. 17, 2020 | December 2020 | 0.00% | - | | |
| Construction of Slope Protection Brgy. Cagbang | Brgy. Cagbang, Miagao, Iloilo | 3,780,000.00 | January. 17, 2020 | December 2020 | 0.00% | - | | |
| Purchase of Monoblock Chair Liga ng nga Barangay | Miagao, Iloilo | 1,210,000.00 | February 10, 2020 | December 2020 | 0.00% | - | | |
| Construction of Brgy. Oyungan Senior Cittizen Center | Brgy. Oyungan, Miagao, Iloilo | 200,000.00 | February 10, 2020 | December 2020 | 0.00% | - | | |
| Concreting of Access Road Brgy. Dingle & Retaining Wall Brgy. Wayang | Brgy. Dingle, Miagao, Iloilo | 1,040,000.00 | February 10, 2020 | December 2020 | 0.00% | - | | |
| Construction of Water System Brgy. Sag-on | Brgy. Sag-on, Miagao, Iloilo | 1,300,000.00 | February 10, 2020 | December 2020 | 0.00% | - | | |
| Construction of Solar Lights Tumagbok- Plaza | Miagao, Iloilo | 300,000.00 | February 28, 2020 | December 2020 | 0.00% | - | | |
| F/A Various Social Activities(Salakayan 2020 | Miagao, Iloilo | 300,000.00 | March 5, 2020 | February 2020 | 83.67% | 251,010.00 | | |
| F/A for COVID -19 | Miagao, Iloilo | 1,000,000.00 | March 31, 2020 | May 31, 2020 | 100.00% | 1,000,000.00 | | |
| Construction of Camp. Monteclaro Multi-Purpose Bldg. Including Pavement | Miagao, Iloilo | 4,000,000.00 | March 3, 2020 | December 2020 | 0.00% | - | | |
| Construction of Bacolod Elementary School Multipurpose Building including Pavement | Miagao, Iloilo | 4,000,000.00 | March 3, 2020 | December 2020 | 0.00% | - | | |
| Senior Citizen Social Pension 1st Semester 2020 | Miagao, Iloilo | 18,480,000.00 | April 2020 | June 2020 | 100.00% | 18,480,000.00 | | |
| Senior Citizen Social Pension 2019 | Miagao, Iloilo | 3,399,000.00 | April 2020 | June 2020 | 99.65% | 3,387,000.00 | | |
| Additional Financial Assistance for COVID 19 | Miagao, Iloilo | 6,029,112.00 | April 2020 | December 2020 | 80.00% | 4,823,277.19 | | |
| Social Amelioration Program -AICS | Miagao, Iloilo | 70,428,000.00 | April 2020 | June 2020 | 99.25% | 69,900,000.00 | | |
| Financial Assistance for the Installation/maintenance of Quarantine facility | Miagao, Iloilo | 1,000,000.00 | August 2020 | December 2020 | 6.38% | 63,800.00 | | |
| Completion of RHU II | Brgy. Guibungan, Miagao, Iloilo | 300,000.00 | September 2020 | December 2021 | 0.00% | | | |

CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECT, PROGRAMS, or ACTIVITIES
FOR THE 3rd QUARTER 2020

Province, City or Municipality: Miagao

| Program or Project | Location | Total Cost | Date Started | Target Completion Date | Project Status | | No. of Extensions, if Any | Remarks |
|--|----------------------------------|------------|----------------|------------------------|-----------------|-----------------------------|---------------------------|---------|
| | | | | | % of Completion | Total Cost Incurred to Date | | |
| Construction of Child Development Center at Brgy. San Rafael | Brgy. San Rafael, Miagao, Iloilo | 320,000.00 | September 2020 | December 2021 | 0.00% | | | |
| Construction of Child Development Center at Brgy. Tisdalan | Brgy. Tisdalan, Miagao, Iloilo | 320,000.00 | September 2020 | December 2021 | 0.00% | | | |

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

(Sgd.)
MAYLENE T. SERVIDAD
Local Accountant

(Sgd.)
HON. MACARIO N. NAPULAN, M.D.

LCE